

TRANSPORTATION COMMITTEE MINUTES

SEPTEMBER 7, 2021

11:00 A.M. – 11:56 P.M.

REMOTE ONLY

COUNCIL PRESENT: COUNCILMEMBERS MILLER (CHAIR), COX, AND STEADMAN

STAFF PRESENT: SCOTT SPENCE, MARTIN HOPPE, AUBREY COLLIER, PERI EDMONDS

ACTION: APPROVE TRANSPORTATION COMMITTEE AGENDA

MOTION: MOTION MADE, SECONDED AND CARRIED BY COUNCILMEMBERS COX AND MILLER

LEBANON STREET TRAFFIC CALMING UPDATE

STAFF: MARTIN HOPPE, TRANSPORTATION MANAGER

ACTION: INFORMATION ONLY

At the June 1, 2021, Transportation Committee meeting, Committee members requested staff perform an extended study of the Lebanon Street Traffic Calming Study to determine if the Covid-19 pandemic caused the decrease in traffic.

Data collected during the extended study showed the 85th percentile speed decreased from 30 MPH to 25 MPH.

During physical observation, the majority of traffic on Lebanon Street originated from 14th avenue, with drivers using the Lebanon street extension as a through-street instead of driving to the Clearbrook light. The traffic calming devices on Lebanon have decreased traffic volume.

Staff recommended the neighborhood vote on whether they want a permanent traffic calming device. Estimated cost per household is \$200.

The Committee instructed staff to move forward with asking for a vote from the neighborhood.

CONSTRUCTION UPDATE

STAFF: AUBREY COLLIER, DESIGN & CONSTRUCTION MANAGER

ACTION: INFORMATION ONLY

The Committee received updates on multiple construction projects:

Marvin Road NE, Willamette Drive, and Orion Drive

- Overlay paving complete
- Valve and manhole patching should be completed by the end of September (includes other locations throughout the City)
- Slurry Seal completed throughout multiple neighborhoods

Carpenter Road (Pacific to Mullen)

- Re-pavement complete
- Final lift should be completed by end of September

Mullen Road Roundabout

- Paving complete
- Striping will be in September after the asphalt has cured
- Landscape is currently being worked on

Capitol City Water & Wastewater

- Phase 1 nearing completion
- Phase 2 is 40% complete for water and sewer mains construction
- First paving is expected to be done at the end of September

Hawk's Prairie Sister Standpipe

- Construction should be completed by the end of 2021
- Inside of standpipe is currently being prepared

Joint Animal Services – Surgical Suite

- Expected to be completed soon
- Current work is being done on water, sewer, and electrical

Museum Site Cleanup

- Contaminated soil has been dug out and tested
- Next phase should begin soon